



**CRONOGRAMA FÍSICO-FINANCEIRO**

ITEM	DESCRIMINAÇÃO DOS SERVIÇOS	VALOR (R\$)	PERÍODO E VALOR				%
			15 dias	30 dias	45 dias	60 dias	
1.0	SERVIÇOS PRELIMINARES	R\$ 6.607,99	25,56%	25,16%	24,50%	24,78%	12,04%
			R\$ 1.689,00	R\$ 1.662,57	R\$ 1.618,96	R\$ 1.637,46	
2.0	COBERTURA/FORRO	R\$ 4.106,79		100%			7,48%
				R\$ 4.106,79			
3.0	ESQUADRIAS	R\$ 17.468,45		45%	55%		31,82%
				R\$ 7.860,80	R\$ 9.607,65		
4.0	PINTURA	R\$ 16.125,91		35,16%	35,14%	29,70%	29,38%
				R\$ 5.669,87	R\$ 5.666,64	4.789,40	
5.0	INSTALAÇÕES HIDROSSANITÁRIAS E ELÉTRICAS	R\$ 9.339,57		35%	65%		17,01%
				R\$ 3.268,85	R\$ 6.070,72		
6.0	SERVIÇOS FINAIS	R\$ 1.244,33				100%	2,27%
						R\$ 1.244,33	
<b>Total da Parcela</b>		<b>R\$ 54.893,04</b>	<b>R\$ 1.689,00</b>	<b>R\$ 22.568,88</b>	<b>R\$ 22.963,97</b>	<b>R\$ 7.671,19</b>	<b>100,00%</b>
<b>Percentual Simples</b>			<b>3,08%</b>	<b>41,11%</b>	<b>41,83%</b>	<b>13,97%</b>	
<b>Total Acumulado</b>			<b>R\$ 1.689,00</b>	<b>R\$ 24.257,88</b>	<b>R\$ 47.221,85</b>	<b>R\$ 54.893,04</b>	
<b>Percentual Acumulado</b>			<b>3,08%</b>	<b>44,19%</b>	<b>86,03%</b>	<b>100,00%</b>	